

SEVERN
TRENT
WATER

Cheltenham Sewerage Strategy



Cheltenham Overview & Scrutiny Committee (8 Sept 2014)


Paul Dennison
Wayne Ellis
Paul Evans

SEVERN
TRENT
WATER

Cheltenham Sewerage Strategy

Cheltenham strategy investment:

- Business plan commitment to reduce sewer flooding to customers





- Investing over £6 million to upgrade the existing sewer network
- Provide a sustainable sewer network for the future

SEVERN
TRENT
WATER


Cheltenham Sewerage Strategy

How the work is being undertaken

Geographical batches

£750k is being invested to rehabilitate the old existing sewers



Multiple work locations over a 12 month period to reduce customer impact

SEVERN
TRENT
WATER

Cheltenham Sewerage Strategy

Programme:

Current Progress (Completion)	Future Projects
Suffolk Road Flood Alleviation (Nov '14)	Roman Road
Queens Road (Sept '14)	Cleeve View Road
Sandy Lane (Sept '14)	Prestbury Road
Moorend Grove (Dec '14)	Langdon Road
Winchcombe Street (Oct '14)	Fawley Drive
	Lichfield Drive

- Lansdown Road Flood Alleviation is due for completion by the end of March 2015, but is currently offsite due to construction difficulties encountered in July. The highway restrictions were removed to prevent unnecessary disruption to road users
- Lansdown Terrace Lane & Cottage Rake flood alleviation are to be delivered in 2015
- All onsite projects on programme for completion

SEVERN
TRENT
WATER

Cheltenham Sewerage Strategy

Supporting the community

- Supporting local businesses
- Sponsoring local events



- Providing a loss of profit scheme for businesses

SEVERN
TRENT
WATER

Cheltenham Sewerage Strategy

Questions?